

Ready to Use

Competent person* has inspected this scaffolding, and identified no hazards:

Inspect:

- Review labels + use according to the manufacturer's instructions.
- □ Supports 4x intended load. Never overload beyond rated capacity.
- Firm + stable foundation + footing with baseplates.
 Mudsills used on soil/ground. Wheels locked on mobile.
- Level + Plumb.
- \Box Fully planked + secured, overlaps No gaps >1".
- $\square \ge 10$ feet from electrical power lines
- □ If \geq 4h:1w, secure or brace from collapse.
- $\hfill\square$ >125 ft tall, designed by structural engineer.

Safety Reminders:

- All users shall be trained for type of scaffold!
- Assess surroundings for power lines + hazards.
- Use guardrails w/toe kick or Fall harness when ≥ 10 ft tall or gap between plank + work surface is ≥ 14inches (guardrails or fall harness – Tie-off rated for 5000 lbs force). Lock wheels on baker's scaffold.
- Do not work on platforms covered with snow, ice, or other slippery material. EXIT for lighting + high wind.
- Enter w/designated access/ ladders, not cross braces.
- Do not increase working height with ladders, buckets or blocks, etc.

DATE	Name	ОК	Not OK

Display Green when 1. Inspected + deemed safe to use 2. All hazards are repaired

DANGER!

OUT OF SERVICE! DO NOT USE

Competent person* must inspect before use.

Competent Person: _____

Phone:

Reason for Tag-out

Shift is Done

or

Hazard Identified

Date: _____

Describe Hazards:

Correction Required:



*Competent person can ID + anticipate hazards, and has authority to make necessary changes.

DISPLAY RED 1. After each shift, or 2. When hazards are found